

Id	Taakomschrijving	Duur	Begin datum	Eind datum	Voorafgaande taak	Gantt chart timeline														
						2005			2006			2007			2008			2009		
						kw 2	kw 3	kw 4	kw 1	kw 2	kw 3	kw 4	kw 1	kw 2	kw 3	kw 4	kw 1	kw 2	kw 3	kw 4
<b>Project: Driemond</b>		<b>247 w</b>	<b>29-10-04</b>	<b>23-7-09</b>		[Timeline bar from 29-10-04 to 23-7-09]														
<b>1 Stedenbouwkundig Programma van Eisen</b>		<b>71,6 w</b>	<b>29-10-04</b>	<b>14-3-06</b>		[Timeline bar from 29-10-04 to 14-3-06]														
2	Startbijeenkomst, presentatie uitgangspunten	0 w	1-2-05	1-2-05		[Timeline bar from 1-2-05 to 1-2-05]														
3	Voorwerk/opstellen projectplan	11 w	1-2-05	18-4-05	50;2	[Timeline bar from 1-2-05 to 18-4-05]														
4	Concept SPvE (verkevelingsvoorstellen)	11 w	19-4-05	4-7-05	3;51;35GE	[Timeline bar from 19-4-05 to 4-7-05]														
5	Aanleveren tbv BOOR en WgV	0 w	4-7-05	4-7-05		[Timeline bar from 4-7-05 to 4-7-05]														
6	Concept SPvE bespreken in BOOR	0 w	10-8-05	10-8-05		[Timeline bar from 10-8-05 to 10-8-05]														
7	Concept SPvE bespreken in WgV	0 w	18-7-05	18-7-05		[Timeline bar from 18-7-05 to 18-7-05]														
8	PROCUWO	0 w	13-10-05	13-10-05		[Timeline bar from 13-10-05 to 13-10-05]														
9	Opstellen concept-Grex + voorbereidingskrediet	11 w	5-7-05	19-9-05	4;35GE	[Timeline bar from 5-7-05 to 19-9-05]														
10	2e concept SPvE bespreken in BOOR	0 w	12-10-05	12-10-05		[Timeline bar from 12-10-05 to 12-10-05]														
11	2e concept SPvE bespreken in WgV	0 w	10-10-05	10-10-05		[Timeline bar from 10-10-05 to 10-10-05]														
12	Projectgroep akkoord met SPvE, gereed voor inspraak	0 w	25-10-05	25-10-05	11	[Timeline bar from 25-10-05 to 25-10-05]														
13	Verwerken reacties	2 w	13-10-05	26-10-05	8;9	[Timeline bar from 13-10-05 to 26-10-05]														
14	Aanleveren voor sectoroverleg	0,2 w	10-11-05	10-11-05	13	[Timeline bar from 10-11-05 to 10-11-05]														
15	in sectoroverleg	0 w	14-11-05	14-11-05	14	[Timeline bar from 14-11-05 to 14-11-05]														
16	Aanleveren tbv staf RO	0,2 w	15-11-05	15-11-05	12;15	[Timeline bar from 15-11-05 to 15-11-05]														
17	in staf RO/Sport	0 w	21-11-05	21-11-05	16	[Timeline bar from 21-11-05 to 21-11-05]														
18	Aanleveren voor DB	0,2 w	22-11-05	22-11-05		[Timeline bar from 22-11-05 to 22-11-05]														
19	SPvE in DB / vrijgave voor inspraak	0 w	29-11-05	29-11-05	18	[Timeline bar from 29-11-05 to 29-11-05]														
<b>1.19 Besluitvormingstraject fase-3 product</b>		<b>15 w</b>	<b>30-11-05</b>	<b>14-3-06</b>		[Timeline bar from 30-11-05 to 14-3-06]														
21	Publicatie inspraaktraject	1 w	30-11-05	6-12-05		[Timeline bar from 30-11-05 to 6-12-05]														
22	Informatie- en inspraaktraject	4 w	7-12-05	3-1-06	21	[Timeline bar from 7-12-05 to 3-1-06]														
23	Verwerken reacties tot definitief SPvE	2 w	4-1-06	17-1-06	22	[Timeline bar from 4-1-06 to 17-1-06]														
27	Aanleveren voor sectoroverleg	0,2 w	12-1-06	12-1-06	23BE-4 d	[Timeline bar from 12-1-06 to 12-1-06]														
28	in sectoroverleg	0 w	16-1-06	16-1-06	27	[Timeline bar from 16-1-06 to 16-1-06]														
29	In staf RO	0 w	16-1-06	16-1-06	27	[Timeline bar from 16-1-06 to 16-1-06]														
30	Aanleveren voor DB	0,2 w	17-1-06	17-1-06	29	[Timeline bar from 17-1-06 to 17-1-06]														
31	DB akkoord met SPvE	0 w	24-1-06	24-1-06	30	[Timeline bar from 24-1-06 to 24-1-06]														
32	Aanleveren tbv Cie RO + Rd	0,2 w	26-1-06	26-1-06	31	[Timeline bar from 26-1-06 to 26-1-06]														
33	Cie RO akkoord met SPvE	0 w	9-2-06	9-2-06	32BE+10 d	[Timeline bar from 9-2-06 to 9-2-06]														
34	Vaststelling SPvE door SDRZO	0 w	28-2-06	28-2-06	33	[Timeline bar from 28-2-06 to 28-2-06]														
<b>1.19.4 Toetsing OGA</b>		<b>8 w</b>	<b>18-1-06</b>	<b>14-3-06</b>		[Timeline bar from 18-1-06 to 14-3-06]														
25	toetsing concept-Grex door OGA	4 w	18-1-06	14-2-06	9;19;23	[Timeline bar from 18-1-06 to 14-2-06]														
26	aanpassen Grex nav reacties OGA	4 w	15-2-06	14-3-06	25	[Timeline bar from 15-2-06 to 14-3-06]														
<b>1.20 Randvoorwaarden Milieu/Techniek en Financien</b>		<b>35,2 w</b>	<b>29-10-04</b>	<b>1-7-05</b>		[Timeline bar from 29-10-04 to 1-7-05]														
36	W-team (locatiewaardering)	6 w	4-4-05	13-5-05		[Timeline bar from 4-4-05 to 13-5-05]														
37	Toetsing Structuurplan "Seizoenhof-nrd/SAC"	3 w	13-6-05	1-7-05		[Timeline bar from 13-6-05 to 1-7-05]														
44	Toets sociale-veiligheid	13 w	4-4-05	1-7-05	38GE	[Timeline bar from 4-4-05 to 1-7-05]														
45	Verkeer en parkeren	13 w	4-4-05	1-7-05	44GE	[Timeline bar from 4-4-05 to 1-7-05]														
46	Beheertoets	13 w	4-4-05	1-7-05	45GE	[Timeline bar from 4-4-05 to 1-7-05]														
47	Haalbaarheid SAC	0 w	29-10-04	29-10-04		[Timeline bar from 29-10-04 to 29-10-04]														
48	Beheer MFA ?	0 w	4-4-05	4-4-05		[Timeline bar from 4-4-05 to 4-4-05]														

Start procedures "Streek- en Structuurplannen" en "Kleine Kernen beleid" om beeldvorming mbt hoe en duur van de procedures.

- REO PM
- REO PM-RZ
- REO
- REO
- B&M Projecten

MO







